NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.SC/QC/YPD/2019-20/W6

Date: 16-09-2021

To,
The Executive Engineer,
Yelahanka Project Division,
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads and drains at Westernside of R K Hegdenagara cross road and surrounding Areas in Ward No.06

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and	Cum	391.25	4	Per 100 cum
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal	Cum	687.96	14	Per 100 cum
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	MT	48.28	2	Per Each
7	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and	Cum	38.46	2	Per 100 cum
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165	Nos	4011.00	9	Per 500 Nos

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consulting Engineers

Asst. Executive Engineer
Project Division
Yelahanka
Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD,2nd CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO:+91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.SC/QC/YPD/2019-20/W6

Date: 16-09-2021

To,
The Executive Engineer,
Yelahanka Project Division,
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and drains at Westernside of R K Hegdenagara cross road and surrounding Areas in Ward No.06

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil	Cum	2575.31	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size	Cum	391.25	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and	Cum	687.96	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing	MT	48.28	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M25 using graded granite jelly 20mm and down size	Sqm	1694.34	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and Fixing pre cast covering Slab 250mm thick made out of M25 and jelly 20mm Down size with steel reinforcement including	Sqm	74.95	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded	Cum	38.46	Work done upto the Billed Quantity and the Quality is Satisfactory
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm	Nos	4011.00	Work done upto the Billed Quantity and the Quality is Satisfactory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080-23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

Royal
and

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

9	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with	Sqm	721.88	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consulting Engineers

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner